



Saint Jude Parish New Church and Site Development

Bi-Weekly Construction Update, April 18, 2017

- Construction Update**
- Brick installation will continue start prepping areas to receive cultured stone.
 - Top of Steeple will be completed by end of April.
 - Metal Stud install continues through with various soffits, walls, sound barriers, etc.
 - Metal fabrication for the bottom of the valleys is in progress.
 - Lighting protection contractor is lined up and scheduled to be on site prior to next report.
 - Structural Steel for large windows being fabricated off site. Work to commence once completed.



Looking West from access road.



Looking north from Church Road



Looking north east picture taken from Route 309



Front elevation – Main Entrance brick veneer continues



Drywall being installed in mezzanines as required.